

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: November 10, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of November 7, 2016

- Continued electrical in the Headworks and Blower buildings.
- Began startup of the Headworks HVAC systems.
- Continued concrete finish work in the Selector basin.
- Continued backfilling structures and yard piping installation.
- Completed painting in the Clarifiers.
- Completed pre-grout inspections of the clarifier mechanisms.
- Completed factory check of the girt removal system.

### Work Scheduled for Week of November 14, 2016

- Continue electrical in the Headworks and Blower buildings.
- Install the blowers in the Headworks and Blower building.
- Continue concrete finish work.
- Continue backfilling structures and yard piping installation.
- Continue painting in the Headworks.
- Grout clarifier bottoms.