

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: March 25, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of March 21, 2016

- Placed concrete for the Headworks Garage walls.
- Completed installation of rebar for the Headworks wet well top slab.
- Continued placing concrete for the Headworks interior slabs.
- Completed installation of rebar for the Disinfection Building base slab.
- Began installation of Maintenance Garage interior sheathing.
- Continued installation of yard piping and structures.
- Continued backfilling the Headworks area.

Work Scheduled for Week of March 28, 2016

- Place concrete for the Disinfection Building base slab.
- Place concrete for Clarifier #2 launder slab.
- Begin installation of the Headworks elevated slab forms.
- Continue installation of Maintenance Garage siding.
- Continue installation of yard piping and structures.
- Install temporary power to the Maintenance Garage.
- Install the interior drain line for the Headworks Garage.