

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 29, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of April 25, 2016

- Continued installation of the Disinfection/UV building wall forms.
- Placed concrete for the southeast walls of the UV/Disinfection walls.
- Completed framing the walls of the Headworks building.
- Continued installation of new roof shingles on the Operations building.
- Completed the truss reinforcement for the Sludge Garage roof.
- Continued excavation for the Aeration Basins base slab.
- Completed blasting ledge in the Aeration Basins.
- Began installation of rock anchor pier forms for the Aeration Basins.
- Began installation of new conduit in the Operations building.
- Continued backfilling and installation of yard piping.

Work Scheduled for Week of May 2, 2016

- Continue installation of the Disinfection/UV building wall forms.
- Place concrete for the north walls of the UV/Disinfection walls.
- Complete Clarifier #2 concrete launder walls.
- Complete excavation of the ledge for the Aeration Basins base slab.
- Begin installation of the rock anchor for the Aeration Basins.
- Continue backfilling and installation of yard piping.
- Begin installation electrical conduit/boxes in the Headworks building.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
MAY 11, 2016 AT 11:00AM.**