

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: May 20, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of May 16, 2016

- Completed testing/tensioning and lock off the Aeration Basins rock anchors.
- Continued installation of the Aeration Basins slab forms.
- Began installation of the rebar for the Aeration Basins slab.
- Placed concrete for the four corner slabs of the Aeration Basins.
- Began installation of forms for Clarifier #1 launder slab.
- Continued installation of the Headworks siding.
- Began installation of the Influent Pumps and Piping.
- Began installation of the Grit Pump and piping.
- Began installation of electrical conduit/boxes in the Headworks building.
- Began installation of underground conduit in the Headworks area.
- Began installation of roof curbs at Headworks.
- Continued installation of yard piping.

Work Scheduled for Week of May 23, 2016

- Complete installation of the Aeration Basins slab forms and rebar.
- Complete concrete for the Aeration Basins slab.
- Continue installation of forms and rebar for Clarifier #1 launder slab.
- Continue installation of the Headworks roof system.
- Continue installation of electrical conduit/boxes in the Headworks building.
- Continue installation of roof curbs.
- Continue backfilling and installation of yard piping.