

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: December 16, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of December 12, 2016

- Continued electrical in the Headworks building.
- Began electrical in the UV and Blower buildings.
- Continued process piping and accessories in the Blower pump room.
- Continued installation of clarifier dome walls.
- Continued Headworks channel wall finish.
- Continued installation of new heating equipment in the Blower building.
- Continued installation of new heating equipment/pipe in the Operations building.
- Continued painting piping in the Headworks and Blower buildings.

### Work Scheduled for Week of December 19, 2016

- Continue electrical in the Headworks, UV and Blower buildings.
- Continue influent piping installation and backfilling.
- Continue testing manholes and yard piping.
- Continue installing new heating equipment/pipe in the Operations building.
- Continue installing clarifier dome walls.
- Continue installing ATC system in the Headworks, UV and Blower buildings.
- Continued painting piping in the Headworks and Blower buildings.
- Test paint system on the clarifier mechanisms.