

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD

FROM: Mandy Holway Olver

DATE: September 11, 2015

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of September 7, 2015

- Short week due to the Labor Day holiday.
- Continued mobilization to site.
- Completed excavation for the Maintenance Garage foundation.
- Completed ledge excavation in the Headworks Building area.
- Completed Demo of the existing Chemical Mixing Room.
- Began roof replacement on the Proposed MCC Room.

### Work Scheduled for Week of September 14, 2015

- Begin rock anchor installation for the Headworks Building.
- Begin Maintenance Garage foundation.
- Begin temporary bypass piping for force main, effluent line, and electrical feed for the pump station.
- Complete roof replacement on the Proposed MCC Room.