

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD

FROM: Mandy Holway Olver

DATE: September 4, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of August 31, 2015

- Completed majority of the ledge excavation in the Headworks Building area.
- Continued mobilization to site.
- Began excavation for the Maintenance Garage foundation.
- Began installing forms and rebar for the rock anchor grout pads.

Work Scheduled for Week of September 7, 2015

- Short week due to the Labor Day holiday.
- Continue excavation for an access ramp to the Headworks Building slab area.
- Complete excavation for the new maintenance garage foundation.
- Continue installing forms and rebar for the rock anchor grout pads.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR
SEPTEMBER 9, 2015 AT 1:00 PM**