

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: February 26, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of February 22, 2016

- Began installation of the forms and rebar for the Headworks southwest corner wall.
- Completed installation of the forms and rebar for Clarifier #2 south wall.
- Placed concrete for Clarifier #2 south wall.
- Continued damp proofing the Clarifiers and Headworks.

Work Scheduled for Week of February 29, 2016

- Remove forms from Clarifier #2.
- Complete installation of the forms for the Headworks southwest corner wall.
- Place concrete for the Headworks southwest corner wall.
- Continue damp proofing structures.
- Begin installation of the underdrain system at the clarifiers.
- Continue backfill of the Headworks.