

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: January 15, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of January 11, 2016

- Continued Headworks form removal.
- Continued installation of the underdrain and backfilling the Headworks.
- Began installation of the influent line at the Headworks.
- Placed concrete for the Headworks step screen/bypass and the influent channel walls.
- Continued installation of forms for Clarifier #1 south wall.
- Continued installation of the roof sheathing for the Maintenance Garage.
- Continued installation of the roof sheathing for the Maintenance Garage.

Work Scheduled for Week of January 18, 2016

- Continue Headworks form removal.
- Continue backfilling the Headworks.
- Continue installation of the influent line.
- Begin installation of the Headworks exterior wall forms to finish elevation.
- Complete forms for Clarifier #1 south wall and place concrete.
- Complete installation of the roof sheathing for the Maintenance Garage.

**MONTHLY CONSTRUCTION MEETING RESCHEDULED FOR
FRIDAY, JANUARY 22, 2016 AT 1:30PM.**