

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: January 8, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of January 4, 2016

- Continued Headworks form removal.
- Continued backfill at the west and north sides of the Headworks.
- Begin installation of the Headworks underdrain piping.
- Completed installation of forms for the Headworks southeast corner and placed concrete.
- Began installing forms for the Headworks step screen/bypass channel walls.
- Continued installation of forms for Clarifier #1 south wall.
- Completed installation of the roof trusses and began sheathing for the Maintenance Garage.

Work Scheduled for Week of January 11, 2016

- Continue Headworks form removal.
- Continue backfilling the west and north side of the Headworks.
- Begin installation of the influent line from the existing pump station.
- Place concrete for the Headworks step screen/bypass channel walls.
- Complete forms for Clarifier #1 south wall and place concrete.
- Complete installation of the roof sheathing for the Maintenance Garage.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
JANUARY 13, 2016 AT 11:00AM.**