

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: October 28, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of October 24, 2016

- Continued electrical and HVAC in the Headworks.
- Completed installation of the new electrical service to the Operations building.
- Continued concrete finish work.
- Completed installation of interior water pipe in the Blower building.
- Continue backfilling structures and yard piping installation.
- Placed the propane tank slab and set tanks.
- Continued painting in the Headworks.
- Continued interior carpentry in the Blower building blower room.

Work Scheduled for Week of October 31, 2016

- Continue electrical in the Headworks.
- Begin pre-startup of the Headworks HVAC systems.
- Continue concrete finish work.
- Rough in electrical in the Blower building.
- Continue backfilling structures and yard piping installation.
- Continue ductwork in the Blower building.
- Continue painting in the Headworks and clarifiers.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
NOVEMBER 9, 2016 AT 11:00AM.**