

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: October 30, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of October 26, 2015

- Completed installation and grouting of the rock anchors for the Clarifier #2.
- Placed rock anchor pads in the Headworks and clarifier areas.
- Placed concrete for the Headworks lower slab base.
- Completed pipe, rebar and forms for Clarifier #1 center sump.
- Placed concrete for Clarifier #1 center sump.
- Began installation of yard piping by the Maintenance Garage.
- Completed backfill for the Maintenance Garage slab.

Work Scheduled for Week of November 2, 2015

- Continue testing and tensioning rock anchors in the Headworks and Clarifiers.
- Place stone backfill in the Headworks and Clarifier areas.
- Continue placing rock anchor pads in the clarifier areas.
- Place concrete for Clarifier #2 center sump.
- Place concrete for the lower Headworks walls.
- Place concrete for the Maintenance Garage slab.