

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: November 13, 2015

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

Work Completed Week of November 9, 2015

- Completed placing rock anchor pads for Clarifier #2.
- Placed concrete for Clarifier #2 center sump.
- Placed concrete for the lower Headworks walls.
- Placed concrete for Clarifier #1 base slab.
- Continued installing rebar for the Headworks grit chamber walls.

Work Scheduled for Week of November 16, 2015

- Complete rebar installation for the Headworks grit chamber walls and place concrete.
- Place concrete for Clarifier #2 pipe encasements.
- Complete rebar installation for Clarifier #2 base slab and place concrete.
- Complete rebar for Headworks wet well slab and walls and place concrete.
- Complete testing and tensioning Clarifier #2 rock anchors.