

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: November 18, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of November 14, 2016

- Continued electrical in the Headworks and Blower buildings.
- Continued backfilling structures and yard piping installation.
- Completed grouting floors of the clarifiers.
- Continued insulating piping in the Headworks.
- Began insulating piping and ductwork in the Blower building.
- Completed installing heater and piping in the Maintenance Garage.
- Began installing new valves in the existing heating system at the Operations building.

### Work Scheduled for Week of November 21, 2016

- Short week due to the Thanksgiving holiday (Work Monday - Wednesday only).
- Continue electrical in the Headworks and Blower buildings.
- Continue backfilling structures and yard piping installation.
- Begin installing new heating equipment/pipe in the Operations building.
- Install blowers in the Headworks and Blower buildings.
- Continue installing air piping in Aeration Basin #1.