

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: November 20, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of November 16, 2015

- Continued rebar and form installation for the Headworks grit chamber walls.
- Placed concrete for Clarifier #2 pipe encasements.
- Placed concrete for the lower Headworks pump room walls.
- Completed placing stone mat for Clarifier #2.
- Completed testing and tensioning rock anchors for Clarifier #2.
- Began rebar installation for Clarifier #2 base slab.
- Begin installation of rebar and forms for the Headworks wet well slab.

Work Scheduled for Week of November 23, 2015

- Short week due to the Thanksgiving holiday (Work Monday - Wednesday only).
- Place concrete for Clarifier #2 base slab.
- Place concrete for Headworks wet well slab.
- Place concrete for the Headworks grit chamber walls.