

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: December 11, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of December 7, 2015

- Began removal of forms from the Headworks grit chamber walls.
- Completed rebar and form installation for the Headworks wet well walls.
- Placed concrete for the Headworks wet well walls.
- Set the scum tank structure.
- Continued placing stone backfill for the Headworks building.
- Continued rebar and form installation for Clarifier #1 north wall.
- Completed testing/tensioning remaining rock anchors in the Headworks.

Work Scheduled for Week of December 14, 2015

- Complete removal of forms from the Headworks grit chamber walls.
- Begin form removal for the Headworks wet well walls.
- Complete rebar and form installation for the Headworks influent channel base slab.
- Complete rebar and form installation for Clarifier #1 north wall.
- Place concrete for Clarifier #1 north wall and the Headworks influent channel base slab.