

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: December 23, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of December 21, 2015

- Short week due to the holiday (no work on Friday 12/25).
- Completed removal of forms from the Headworks influent channel and step screen base slabs.
- Completed form removal for the Headworks wet well walls.
- Completed rebar and form installation for the Headworks southwest corner of the influent channel walls and the northwest corner of the step screen channel walls.
- Placed concrete for the Headworks southwest corner influent channel walls and the northwest corner step screen channel walls.
- Continued framing the Maintenance Garage.

Work Scheduled for Week of December 28, 2015

- Short week due to the holiday (no work on Friday 12/31).
- Complete removal of forms from the Headworks influent channel and step screen walls.
- Complete rebar and forms for the Headworks northeast corner of the step screen channel walls and place concrete.
- Move forms from Clarifier #1 north wall to the south wall.
- Install the roof trusses and sheathing for the Maintenance Garage.