

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: December 9, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of December 5, 2016

- Continued installing trim in the Blower and Headworks buildings.
- Continued electrical in the Headworks building.
- Continued installing yard piping.
- Continued testing manholes and yard piping.
- Continued installation of new heating equipment in the Blower building.
- Completed installation of sound board in the Blower building.
- Continued installing air piping in the Headworks and Blower building.
- Continued installation of new heating equipment/pipe in the Operations building.
- Continued insulating the Headworks attic.

Work Scheduled for Week of December 12, 2016

- Continue electrical in the Headworks and Blower buildings.
- Continue backfilling structures and yard piping installation.
- Continue testing manholes and yard piping.
- Continue installing new heating equipment/pipe in the Operations building.
- Continue installing clarifier dome walls.
- Continue installing ATC system in the Headworks.

**NEXT MONTHLY CONSTRUCTION MEETING IS SCHEDULED FOR
WEDNESDAY, DECEMBER 14, 2016 AT 11:00AM.**