

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: February 19, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of February 15, 2016

- Completed installation of the forms for the Headworks northeast corner wall.
- Placed concrete for the Headworks northeast corner wall.
- Completed installation of the forms for Clarifier #2 north wall.
- Placed concrete for Clarifier #2 north wall.
- Continue installation of the new influent line.

Work Scheduled for Week of February 22, 2016

- Begin installation of the forms and rebar for the Headworks southwest corner wall.
- Place concrete for the Headworks southwest corner wall.
- Continued Maintenance Garage construction.
- Continue installation of the new influent line.