

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: March 11, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of March 7, 2016

- Placed concrete for the Headworks step screen/bypass channel center wall.
- Began installation of forms and rebar for the Headworks wet well fillet.
- Completed rough in electrical for the Maintenance Garage.
- Completed installation of the roof shingles for the Maintenance Garage and Operations building new MCC room.
- Completed installation of the Headworks drain outlet.
- Continued backfilling Headworks.

Work Scheduled for Week of March 14, 2016

- Place concrete for the Headworks wet well fillets.
- Begin installation of forms and rebar for the Headworks wet well top slab.
- Place Clarifier #2 launder slab.
- Excavate for the Disinfection Building base slab, install forms and rebar.
- Continue installation of Maintenance Garage siding.
- Continue installation of yard piping and structures.
- Begin stripping and shingling the existing Operations Building.