

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: March 18, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of March 14, 2016

- Placed concrete for the Headworks wet well fillets.
- Placed concrete fill in the Grit chamber.
- Placed concrete for the Headworks Garage footings.
- Excavated for the Disinfection Building base slab, installed forms and began installing rebar.
- Continued installation of Maintenance Garage siding.
- Began insulating the Maintenance Garage.
- Continued installation of yard piping and structures.
- Began stripping and shingling the existing Operations Building.

### Work Scheduled for Week of March 21, 2016

- Place concrete for the Headworks Garage walls.
- Complete installation of rebar for the Headworks wet well top slab.
- Complete installation of rebar for the Disinfection Building base slab and place concrete.
- Place concrete for Clarifier #2 launder slab.
- Continue installation of Maintenance Garage siding.
- Continue installation of yard piping and structures.
- Continue stripping and shingling the existing Operations Building.