

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 1, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of March 28, 2016

- Placed concrete for the Disinfection/UV Building base slab.
- Began installation of the Headworks elevated slab forms and rebar.
- Continued installing the interior sheathing of the Maintenance Garage.
- Completed installation of Maintenance Garage vinyl siding.
- Began testing yard piping and structures.
- Installed the interior drain line for the Headworks Garage.
- Continued backfilling the Headworks area.
- Continued installation of new roof shingles for the Operations building.

Work Scheduled for Week of April 4, 2016

- Place concrete for Clarifier #2 launder slab.
- Complete installation of the Headworks elevated slab forms and rebar.
- Begin installation of the Disinfection/UV building wall rebar.
- Place concrete for the Headworks elevated slab.
- Continue installation of Maintenance Garage trim.
- Continue installation of yard piping and structures.
- Begin backfilling the clarifiers.
- Install temporary power to the Maintenance Garage.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR WEDNESDAY,
APRIL 13, 2016 AT 11:00AM.**