

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 22, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of April 18, 2016

- Continued installation of the Disinfection/UV building wall forms and rebar.
- Placed concrete for Clarifier #2 launder wall – south half.
- Began framing and sheathing the walls of the Headworks building.
- Began excavation for the Aeration Basins base slab.
- Continued backfilling the clarifiers and slopes.
- Began demolition of discontinued conduit in the Operations building.
- Completed concrete for the Headworks influent channel floor.
- Completed concrete for the Grit Chamber fillet.

### Work Scheduled for Week of April 25, 2016

- Continue installation of the Disinfection/UV building wall forms.
- Placed concrete for the southwest walls of the UV/Disinfection walls.
- Complete framing the walls of the Headworks building.
- Complete excavation for the Aeration Basins base slab.
- Begin installation of the rock anchor piers in the Aeration Basins.
- Continue backfilling the clarifiers.
- Begin installing new conduit in the Operations building.