

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: May13, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of May 9, 2016

- Continued removal of forms for UV/Disinfection walls.
- Placed concrete for the Splitter box walls and Clarifier #2 north launder wall.
- Began installation of the Aeration basin slab forms.
- Completed installation of the Headworks roof trusses and sheathing.
- Continued backfilling and installation of yard piping.
- Completed installation and grouting of the rock anchors for the Aeration Basins.
- Continued installation of new conduit/wire in the Operations building.

Work Scheduled for Week of May 16, 2016

- Continue installation of forms for the interior UV channel walls.
- Continue installation of the Aeration Basins slab forms.
- Begin installation of the rebar for the Aeration Basins slab.
- Begin installation of forms and rebar for Clarifier #1 launder slab.
- Continue installation of the Headworks roof system.
- Begin installation of electrical conduit/boxes in the Headworks building.
- Begin installation of roof curbs for the Headworks.
- Continued backfilling and installation of yard piping.
- Complete tensioning and lock off the Aeration Basins rock anchors.