

# OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

---

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: May 6, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of May 2, 2016

- Placed concrete for the north walls of the UV/Disinfection walls.
- Completed Clarifier #2 concrete launder slab.
- Began installation of the rebar and forms for the Splitter box walls.
- Completed excavation of the ledge for the Aeration Basins base slab.
- Completed placing rock anchor piers for the Aeration Basins.
- Began drilling for the rock anchor installation for the Aeration Basins.
- Continued backfilling and installation of yard piping.
- Continued installation of new conduit in the Operations building.

### Work Scheduled for Week of May 9, 2016

- Continue installation of forms for the interior UV channel wall forms.
- Place concrete for the Splitter box walls.
- Complete Clarifier #2 concrete launder walls.
- Begin installation of the Headworks roof trusses and sheathing.
- Begin installation electrical conduit/boxes in the Headworks building.
- Continue backfilling and installation of yard piping.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR  
MAY 11, 2016 AT 11:00AM.**