

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: June 10, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of June 6, 2016

- Continued placing concrete for the Aeration Basins walls.
- Continued installation of electrical conduit/boxes in the Headworks building.
- Completed excavation for the Blower/Digester structure.
- Began installation of the Clarifier mechanisms.
- Began interior carpentry at the Headworks.

Work Scheduled for Week of June 13, 2016

- Continue placing concrete for the Aeration Basins walls.
- Continue installation of electrical conduit/boxes in the Headworks building.
- Begin installation of heat piping in the Headworks.
- Begin installation of doors at the Headworks.
- Continue applying finish to the concrete walls.
- Begin drilling and blasting ledge for the Blower/Digester structure.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
JUNE 15, 2016 AT 11:00AM.**