

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: June 24, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of June 20, 2016

- Continued placing concrete for the Aeration Basins walls.
- Began installation of HVAC ductwork in the Headworks.
- Completed installation of gates in the lower Headworks.
- Completed installation of gates in the Splitter box.
- Completed excavation of the ledge for the Blower/Digester structure.
- Began painting various piping/valves.
- Continued installation of conduit in the Headworks.
- Continued installation of wall and ceiling sheathing in the Headworks.

Work Scheduled for Week of June 27, 2016

- Complete placing concrete for the Aeration Basins walls.
- Complete concrete for the UV/Disinfection structure.
- Begin installation of heat piping in the Headworks.
- Continue installation of HVAC ductwork in the Headworks.
- Begin framing the UV building.
- Begin placing stone mat for the blower/digester area.
- Begin installation of rock anchors in the Blower/Digester area.