

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: July 15, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of July 11, 2016

- Continued installation of the clarifier mechanisms.
- Continued installation of ductwork, heat pipe and control conduit in the Headworks.
- Continued installation of control panels, conduit and lights in the Headworks.
- Completed tensioning of the rock anchors in the Blower/Digester structure.
- Installed and encase Blower building drain piping.
- Continued grinding/patching concrete structures.
- Placed the Selector Basin base slab and the Aeration Basins walkway slab.
- Placed Clarifier #1 launder slab fill concrete.
- Completed UV channel floor concrete.
- Continued applying finish to concrete structures.

Work Scheduled for Week of July 18, 2016

- Continue installation of process equipment and piping in the Headworks.
- Continue installation of HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/devices in the Headworks.
- Install forms and rebar for the Selector Basin walls and the Blower building slab.
- Place the Blower building base slab.
- Continue grinding/patching concrete structures.
- Continue applying finish to the concrete structures.