

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: July 22, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of July 18, 2016

- Continued installation of process equipment and piping in the Headworks.
- Continued installation of HVAC piping and ductwork in the Headworks.
- Continued installation of conduit/devices in the Headworks.
- Installed forms and rebar for the Selector Basin walls and the Blower building slab.
- Placed concrete for the Blower building base slab.
- Continued grinding/patching concrete structures.
- Continued applying finish to the concrete structures.
- Continued interior carpentry in the UV building.
- Completed electrical rough-in at the UV building.

### Work Scheduled for Week of July 25, 2016

- Continue installation of process equipment and piping in the Headworks.
- Continue installation of HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/devices in the Headworks.
- Install forms and rebar for the Selector Basin walls and the Blower Building walls.
- Place concrete for the Selector Basin walls and the Blower Building south walls.
- Continue applying finish to the concrete structures.
- Begin installation of the UV equipment.