

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: August 19, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of August 15, 2016

- Continued installation of HVAC piping and ductwork in the Headworks.
- Continued installation of conduit/electrical devices in the Headworks.
- Began installation of forms/rebar for the Blower Building elevated slab.
- Began installation of forms/rebar for the north half of the digester walls.
- Placed concrete for the south half of the Digester base slab.
- Installed gates for the Aeration/Selector Basins.
- Began installation of aeration system in Aeration Basin #1.
- Continued backfilling the Aeration Basins.

### Work Scheduled for Week of August 22, 2016

- Begin installation of the clarifier weirs and baffles.
- Continue installation of HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/electrical devices in the Headworks.
- Complete installation of forms/rebar for the Blower Building elevated slab.
- Place concrete for the north half of the Digester walls.
- Continue backfilling structures and yard piping installation.