

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: August 26, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of August 22, 2016

- Continued installation of doors and hardware.
- Continued installation of HVAC piping and ductwork in the Headworks.
- Continued insulating HVAC piping and ductwork in the Headworks.
- Continued installation of conduit/electrical devices in the Headworks.
- Continued installation of forms/rebar for the Blower Building elevated slab.
- Began installation of forms/rebar for the south half of the Digester walls.
- Placed concrete for the north half of the Digester walls.
- Began installation of aeration piping/diffusers in Aeration Basin #1.
- Continued backfilling structures and yard piping installation.

Work Scheduled for Week of August 29, 2016

- Begin installation of the clarifier weirs and baffles.
- Continue installation of HVAC piping and ductwork in the Headworks.
- Continued insulating HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/electrical devices in the Headworks.
- Complete installation of forms/rebar for the Blower Building elevated slab.
- Place concrete for the south half of the Digester walls.
- Continue backfilling structures and yard piping installation.