

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: September 25, 2015

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of September 21, 2015

- Completed rock anchor installation for the Headworks Building.
- Began installing rock anchor concrete pads.
- Completed the Maintenance Garage foundation.
- Began installing temporary bypass piping for force main, effluent line, and electrical feed for the pump station.
- Continued roof replacement on the Proposed MCC Room.

### Work Scheduled for Week of September 28, 2015

- Begin testing the rock anchors for the lower slab of the Headworks building.
- Install below slab piping for the Maintenance Garage.
- Backfill the Maintenance Garage walls.
- Connect temporary bypass piping for force main, effluent line, and electrical feed for the pump station.
- Complete excavation for the clarifiers.