

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: September 9, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of September 5, 2016

- Continued installation of HVAC piping, unit heaters and ductwork in the Headworks.
- Continued installation of conduit/electrical devices in the Headworks.
- Continued installation of the grit screw equipment in the Headworks.
- Placed concrete for the Blower Building blower room elevated slab.
- Began demobilizing major concrete formwork systems.
- Continued installation of the clarifier weirs and baffles.
- Continued backfilling structures and yard piping installation.

Work Scheduled for Week of September 12, 2016

- Continue electrical and HVAC in the Headworks.
- Begin installing interior digester piping.
- Continue backfilling structures and yard piping installation.
- Install the new electrical transformer pad.
- Note - Concrete Contractor will be off-site for the week.
- Continue selector basin concrete finish.

**NEXT MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
SEPTEMBER 14, 2016 AT 11:00 AM**