

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: October 9, 2015

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of October 5, 2015

- Completed testing the rock anchors for the lower slab of the Headworks building.
- Installed below slab piping for the Maintenance Garage.
- Completed backfill of the Maintenance Garage walls.
- Began blasting ledge for the clarifiers.
- Began ledge removal in the clarifier areas.

### Work Scheduled for Week of October 12, 2015

- Complete blasting ledge for the clarifiers.
- Complete excavation for the clarifiers.
- Place stone for the Headworks lower slab base.
- Begin installing forms and rebar for the Headworks lower slab.
- Complete concrete pipe encasement for the Maintenance garage.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR  
OCTOBER 14, 2015 AT 11:00AM.**