

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: October 23, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of October 19, 2015

- Completed ledge excavation for the clarifiers.
- Completed installation and grouting of the rock anchors in Clarifier #1.
- Completed drilling and initial grout of the rock anchors in Clarifier #2.
- Began installing under slab piping for the Clarifier #1.
- Completed rebar for the Headworks lower slab base.
- Completed concrete pipe encasement for the Maintenance garage.
- Set the Oil/Sand separator by the Maintenance garage.

Work Scheduled for Week of October 26, 2015

- Complete installation and grouting of the rock anchors for the Clarifier #2.
- Place rock anchor grout pads in the Headworks and clarifier areas.
- Place concrete for the Headworks lower slab base.
- Complete pipe, rebar and forms for Clarifier #1 center sump.
- Place concrete for Clarifier #1 center sump.
- Begin pipe, forms and rebar for Clarifier #2 center sump.