

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: January 22, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of January 18, 2016

- Began installation of the Headworks southeast corner wall forms and rebar to top of wall elevation.
- Completed the installation of forms for the Headworks step-screen/bypass channel common wall.
- Completed forms for Clarifier #1 south wall.
- Continued Headworks form removal.
- Continued backfilling the Headworks exterior walls and the interior channel walls.

Work Scheduled for Week of January 25, 2016

- Continue installation of the Headworks exterior wall forms and rebar to finish elevation.
- Place concrete for Clarifier #1 south wall.
- Place concrete in the southeast corner of the Headworks to top of wall elevation.
- Place concrete for the Headworks step-screen/bypass channel common wall.
- Continue installation of the new influent line.