

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: January 29, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of January 25, 2016

- Continued installation of the Headworks northwest corner wall forms and rebar to finish elevation.
- Placed concrete for Clarifier #1 south wall.
- Placed concrete for the southeast corner of the Headworks to top of wall elevation.
- Continued installation of the new influent line.
- Continued construction of the Maintenance Garage.

Work Scheduled for Week of February 1, 2016

- Complete installation of the Headworks northwest corner wall forms and rebar to finish elevation.
- Continue installation of the new influent line.
- Remove forms from Clarifier #1 walls.
- Continued Maintenance Garage construction.