

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: October 16, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of October 12, 2015

- Completed blasting ledge for the clarifiers.
- Completed ledge excavation for the clarifiers.
- Completed the stone mat for the Headworks lower base slab.
- Began installing forms and rebar for the Headworks lower base slab.

Work Scheduled for Week of October 19, 2015

- Begin installation of rock anchors for the clarifiers.
- Begin installing under slab piping for the clarifiers.
- Complete rebar and place concrete for the Headworks lower slab base.
- Complete concrete pipe encasement for the Maintenance garage.
- Begin yard piping by the Maintenance garage.