

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: October 2, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of September 28, 2015

- Completed form removal for the Maintenance Garage walls.
- Connect temporary bypass piping for force main, effluent line, and electrical feed for the pump station.
- Continued excavation for the clarifiers.

Work Scheduled for Week of October 5, 2015

- Begin testing the rock anchors for the lower slab of the Headworks building.
- Install below slab piping for the Maintenance Garage.
- Backfill the Maintenance Garage walls.
- Complete excavation for the clarifiers.
- Complete blasting ledge for the clarifiers.