

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: November 25, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of November 23, 2015

- Short week due to the Thanksgiving holiday (Work Monday - Wednesday only).
- Placed concrete for Clarifier #2 base slab.
- Placed concrete for Headworks wet well slab.
- Continued formwork for the Headworks grit chamber walls.
- Removed formwork from the Headworks pump room walls.

Work Scheduled for Week of November 30, 2015

- Remove forms from the Headworks wet well slab.
- Begin rebar and form installation for the Headworks wet well walls.
- Continue rebar and form installation for Clarifier #1 walls.
- Place concrete for the Headworks grit chamber walls.
- Backfill Clarifier #2 slab.