

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: November 4, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of October 31, 2016

- Continued electrical for the Headworks HVAC system.
- Continued backfilling structures and yard piping installation.
- Completed water main tap.
- Continued HVAC in the Blower building.
- Continue painting in the Headworks and Clarifiers.
- Continued placing stair, entrance and equipment pads.
- Continued installing process and air piping in the Blower and Headworks buildings.
- Continued interior carpentry in the Blower building blower room.

Work Scheduled for Week of November 7, 2016

- Continue electrical in the Headworks and Blower buildings.
- Begin startup of the Headworks HVAC systems.
- Continue concrete finish work.
- Continue backfilling structures and yard piping installation.
- Continue painting in the Headworks and clarifiers.
- Complete pre-grout inspections of the clarifier mechanisms.
- Complete check of the girt removal system.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
NOVEMBER 9, 2016 AT 11:00AM.**