

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: December 4, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of November 30, 2015

- Removed forms from the Headworks wet well slab and Clarifier #2 base slab.
- Began rebar and form installation for the Headworks wet well walls.
- Continue form installation for Clarifier #1 walls.
- Placed concrete for the Headworks grit chamber walls.
- Completed concrete placement for the Headworks rock anchor piers.
- Continued backfilling the clarifier base slab.

Work Scheduled for Week of December 7, 2015

- Begin removal of forms from the Headworks grit chamber walls.
- Complete rebar and form installation for the Headworks wet well walls.
- Continue rebar and form installation for Clarifier #1 walls.
- Place concrete for the Headworks wet well walls.
- Set the scum tank structure.
- Continue placing stone backfill for the Headworks building.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
DECEMBER 8, 2015 AT 11:00AM.**