

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 15, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of April 11, 2016

- Continued installation of new roof shingles for the Operations building.
- Placed concrete for Clarifier #2 launder slab – south half.
- Placed concrete for the Splitter box base slab.
- Placed concrete for a section of the UV/Disinfection walls.
- Placed concrete for the Headworks elevated slab and garage slab.
- Begin installing underdrain and backfilling the clarifiers.
- Continued installation of the Disinfection/UV building wall rebar and forms.
- Began installation of rebar for the Splitter box walls.

Work Scheduled for Week of April 18, 2016

- Continue installation of new roof shingles for the Operations building.
- Continue installation of the Disinfection/UV building wall forms.
- Placed concrete for a section of the UV/Disinfection walls.
- Place concrete for Clarifier #2 launder wall – south half.
- Begin framing the walls of the Headworks building.
- Begin excavation for the Aeration Basins base slab.
- Continue backfilling the clarifiers.