

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: April 8, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of April 4, 2016

- Completed installation of the Headworks elevated slab forms, rebar and embeds.
- Begin installation of the Disinfection/UV building wall rebar.
- Completed installation of the Splitter Box slab forms and rebar.
- Completed installation of the Headworks garage slab forms, rebar and embeds.
- Continued installation of yard piping.
- Continued installation of new roof shingles for the Operations building.

Work Scheduled for Week of April 11, 2016

- Continued installation of new roof shingles for the Operations building.
- Place concrete for Clarifier #2 south launder slab.
- Place concrete for the Splitter box base slab.
- Place concrete for the Headworks elevated slab and garage slab.
- Begin excavation for the Aeration Basins base slab.
- Begin backfilling the clarifiers.
- Install temporary power to the Maintenance Garage.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
APRIL 13, 2016 AT 11:00AM.**