

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: June 3, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of May 30, 2016

- Short week due to Memorial Day holiday.
- Completed placing the Aeration Basins base slab.
- Began placing concrete for the Aeration Basins walls.
- Placed concrete for Clarifier #1 launder slab.
- Continued installation of the Headworks roof system.
- Continued installation of electrical conduit/boxes in the Headworks building.
- Installed roof curbs for the Operations building.
- Continued backfilling and installation of yard piping.
- Began applying finish to the exterior concrete walls.
- Completed relocation of the electrical service to Pump Station #1.
- Began excavation for the Blower/Digester structure.

### Work Scheduled for Week of June 6, 2016

- Continue placing concrete for the Aeration Basins walls.
- Continue installation of forms for Clarifier #1 launder wall.
- Continue installation of electrical conduit/boxes in the Headworks building.
- Begin installation of doors at the Headworks.
- Continue applying finish to the concrete walls.
- Complete excavation for the Blower/Digester structure.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR  
JUNE 15, 2016 AT 11:00AM.**