

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: July 1, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of June 27, 2016

- Completed placing concrete for the Aeration Basins walls.
- Continued concrete for the UV/Disinfection structure.
- Began framing the UV building.
- Continued installation of HVAC ductwork in the Headworks.
- Continued installation of conduit/devices in the Headworks.
- Completed placing stone mat for the Blower/Digester structure.
- Completed placing rock anchor piers for the Blower/Digester structure.
- Began painting in the Headworks MCC and boiler rooms.
- Continued installation of process equipment and piping in the Headworks.

### Work Scheduled for Week of July 4, 2016

- Short week due to the July 4 holiday.
- Continue installation of process equipment and piping in the Headworks.
- Continue installation of HVAC ductwork in the Headworks.
- Continue painting in the Headworks electrical and boiler rooms.
- Continue installation of conduit/devices in the Headworks.
- Complete installation of rock anchors in the Blower/Digester structure.
- Begin backfilling the Aeration Basins.
- Continue framing the UV building.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR  
JULY 13, 2016 AT 11:00AM.**