

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: July 29, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of July 25, 2016

- Continued installation of HVAC piping and ductwork in the Headworks.
- Continued installation of conduit/devices in the Headworks.
- Placed concrete for the for the Selector Basin walls.
- Installed rebar and forms for the Blower Building walls.
- Continued grinding/patching concrete structures.
- Continued applying finish to the concrete structures.
- Installed fiberglass panels in the UV Building.
- Began installing fiberglass panels in the Headworks Building.
- Began installing doors and hardware in the Headworks Building.

Work Scheduled for Week of August 1, 2016

- Continue installation of HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/devices in the Headworks.
- Place concrete for the Blower Building north walls.
- Continue applying finish to the concrete structures.
- Continue installation of fiberglass panels in the Headworks.
- Begin installation of the UV equipment.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
WEDNESDAY, AUGUST 10, 2016 AT 11:00AM.**