

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: July 8, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of July 4, 2016

- Continued installation of process equipment and piping in the Headworks.
- Continued installation of HVAC pipe and ductwork in the Headworks.
- Continued priming/painting in the Headworks building.
- Continued installation of conduit/devices in the Headworks.
- Completed installation of rock anchors in the Blower/Digester structure.
- Began backfilling the Aeration Basins.
- Continued UV building carpentry and gate installation.
- Completed form removal from Clarifier #1 and the Aeration Basins.
- Continued grinding/patching concrete structures.

Work Scheduled for Week of July 11, 2016

- Continue installation of process equipment and piping in the Headworks.
- Continue installation of HVAC ductwork in the Headworks.
- Continue painting in the Headworks building.
- Continue installation of conduit/devices in the Headworks.
- Complete tensioning of the rock anchors in the Blower/Digester structure.
- Continue backfilling the Aeration Basins.
- Continue gate installation in the UV building.
- Continue grinding/patching concrete structures.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR
JULY 13, 2016 AT 11:00AM.**