

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: August 12, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of August 8, 2016

- Continued installation of HVAC piping and ductwork in the Headworks.
- Continued installation of conduit/devices in the Headworks.
- Placed concrete for the Blower Building south walls.
- Placed concrete for the Digester north base slab.
- Completed applying finish the interior walls of Aeration Basin #1.
- Continue installation of underdrain pipe and backfilling the Aeration/Selector Basins.

Work Scheduled for Week of August 15, 2016

- Continue installation of HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/devices in the Headworks.
- Begin installation of forms/rebar for the Blower Building elevated slab.
- Place concrete for the Digester south base slab.
- Apply finish to the Selector Basin walls.
- Install gates for the Aeration/Selector Basins.
- Continue backfilling the Aeration Basins.