

# OLVER ASSOCIATES INC.

---

ENVIRONMENTAL ENGINEERS

## MEMORANDUM

TO: Ms. Susan Lessard, Town Manager  
Mr. Dave Michaud, Superintendent  
Mr. Scott Emery, RD  
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: August 5, 2016

RE: Weekly Construction Summary  
Town of Bucksport  
Wastewater Treatment Plant Upgrade

---

### Work Completed Week of August 1, 2016

- Continued installation of HVAC piping and ductwork in the Headworks.
- Continued installation of conduit/devices in the Headworks.
- Continued installation of conduit/devices in the UV building.
- Placed concrete for the Blower Building north walls.
- Removed forms from the Selector Basin walls.
- Began installing Digester north base slab forms.
- Continue installation of fiberglass panels in the Headworks.
- Begin installation of the UV equipment.

### Work Scheduled for Week of August 8, 2016

- Continue installation of HVAC piping and ductwork in the Headworks.
- Continue installation of conduit/devices in the Headworks.
- Place concrete for the Blower Building south walls.
- Place concrete for the Digester north base slab.
- Continue applying finish to the concrete structures.
- Continue installation of doors and hardware.
- Continue backfilling the Aeration Basins.

**MONTHLY CONSTRUCTION MEETING SCHEDULED FOR  
WEDNESDAY, AUGUST 10, 2016 AT 11:00AM.**